

	SMITH		
	AM	PM	Updated: 9/29/23
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	10/15/23	10/15/23
Anytime Services	Toilet Drop-off	10/15/23	10/15/23
Builders FirstSource	Framing Materials Delivery	10/15/23	10/15/23
SDL Construction	Demolition	10/16/23	10/16/23
SDL Construction	Framing Labor	10/16/23	10/16/23
FJP Supply	Doors & Finish Ordered	10/18/23	10/18/23
Perform Heating	Heating & Gas Lines	10/17/23	10/17/23
Lakeview Plumbing	Plumbing Rough	10/17/23	10/18/23
JDC Electric	Electric Rough	10/18/23	10/20/23
Millgate Homes	Inspection 4-way	10/23/23	10/23/23
Hansen Insulation	Insulate	10/24/23	10/24/23
Millgate Homes	Inspection Re-4way & Insulation	10/25/23	10/25/23
JP Drywall	Drywall Stock	10/25/23	10/25/23
JP Drywall	Drywall Hang	10/26/23	10/26/23
JP Drywall	Drywall Finish	10/27/23	11/2/23
Westco Carpets	Tile Floors	11/3/23	11/6/23
Westco Carpets	LVP or LVT	11/3/23	11/6/23
FJP Supply	Doors & Finish Delivery	11/6/23	11/6/23
Finishing Touch	Finish Carpentry	11/7/23	11/8/23
FJP Supply	Return Material	11/9/23	11/9/23
Caliber	Paint	11/10/23	11/15/23
JDC Electric	Electric Finish	11/17/23	11/17/23
CSW	Cabinet Deliver Install	11/20/23	11/20/23
Artistic Granite	Countertop Measure Install	11/21/23	11/28/23
Designer Marble	Cultured Shower or Surround	11/20/23	11/21/23
Lakeview Plumbing	Plumbing Finish	11/30/23	12/1/23
Westco Carpets	Carpet Install / Rubber Install	12/4/23	12/5/23
Forte Builders	Hardware Install	12/1/23	12/2/23
D Clyde Screen & Glass	Mirror Install	12/5/23	12/5/23
Bee Neat Cleaning	Clean and Vacuum	12/6/23	12/6/23
Millgate Homes	Inspection Final	12/7/23	12/7/23
Caliber	Paint Touchup 1st trip 2nd trip	11/30/23	12/7/23