

	TANNER		
	AM	PM	Updated: 8/24/23
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	8/14/23	8/14/23
Anytime Services	Toilet Drop-off	8/14/23	8/14/23
All Cuts Concrete	Concrete Cutting	8/14/23	8/14/23
Builders FirstSource	Framing Materials Delivery	8/14/23	8/14/23
SDL Construction	Framing Labor	8/15/23	8/17/23
FJP Supply	Doors & Finish Ordered	8/18/23	8/18/23
Perform Heating	Heating & Gas Lines	8/17/23	8/18/23
Lakeview Plumbing	Plumbing Rough	8/21/23	8/21/23
JDC Electric	Electric Rough	8/22/23	8/24/23
Millgate Homes	Inspection 4-way	8/30/23	8/30/23
Hansen Insulation	Insulate	8/31/23	8/31/23
Millgate Homes	Inspection Re-4way & Insulation	9/1/23	9/1/23
Forte Builders	Concrete Patch	8/30/23	8/30/23
JP Drywall	Drywall Stock	9/1/23	9/1/23
JP Drywall	Drywall Hang	9/4/23	9/5/23
JP Drywall	Drywall Finish	9/6/23	9/14/23
Westco Carpets	LVP or LVT	9/15/23	9/18/23
Forte Builders	Ramboard Floor Coverings	9/18/23	9/19/23
FJP Supply	Doors & Finish Delivery	9/19/23	
Finishing Touch	Finish Carpentry	9/20/23	9/25/23
FJP Supply	Return Material	9/26/23	
Delueew	Paint	9/27/23	10/4/23
JDC Electric	Electric Finish	10/5/23	10/6/23
Shawn	Cabinet Deliver Install	10/9/23	10/10/23
Artistic Granite	Countertop Measure Install	10/11/23	10/16/23
Designer Marble	Cultured Shower or Surround	10/9/23	10/9/23
Lakeview Plumbing	Plumbing Finish	10/17/23	10/17/23
Westco Carpets	Carpet Install	10/17/23	10/18/23
Forte Builders	Hardware Install	10/13/23	10/16/23
D Clyde Screen & Glass	Mirror Install	10/18/23	10/18/23
Bee Neat Cleaning	Clean and Vacuum	10/19/23	10/19/23
Millgate Homes	Inspection Final	10/20/23	10/20/23
/ Caliber	Paint Touchup 1st trip 2nd trip	10/13/23	10/20/23