

	ANDERSON		
	AM	PM	Updated: 6/2/25
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	6/16/25	6/16/25
Anytime Services	Toilet Drop-off	6/16/25	6/16/25
Builders FirstSource	Framing Materials Delivery	6/16/25	6/16/25
SDL Construction	Framing Labor	6/17/25	6/19/25
FJP Supply	Doors & Finish Ordered	6/20/25	6/20/25
Perform Heating	Heating & Gas Lines	6/19/25	6/20/25
Lakeview Plumbing	Plumbing Rough	6/23/25	6/24/25
JDC Electric	Electric Rough	6/24/25	6/26/25
Millgate Homes	Inspection 4-way	6/27/25	6/27/25
Hansen Insulation	Insulate	7/1/25	7/1/25
Millgate Homes	Inspection Re-4way & Insulation	7/2/25	7/2/25
Forte Builders	Concrete Patch	7/3/25	7/14/25
JP Drywall	Drywall Stock	7/3/25	7/3/25
JP Drywall	Drywall Hang	7/7/25	7/8/25
JP Drywall	Drywall Finish	7/9/25	7/16/25
Westco Carpets	Tile Floors	7/17/25	7/18/25
Westco Carpets	LVP or LVT	7/17/25	7/21/25
FJP Supply	Doors & Finish Delivery	7/21/25	7/21/25
Finishing Touch	Finish Carpentry	7/22/25	7/28/25
FJP Supply	Return Material	7/29/25	7/29/25
JGC	Paint	7/29/25	8/4/25
JDC Electric	Electric Finish	8/6/25	8/7/25
swcabs	Cabinet Deliver Install	8/7/25	8/8/25
Artistic Granite	Countertop Measure Install	8/11/25	8/15/25
Designer Marble	Cultured Shower or Surround	8/7/25	8/8/25
Finishing Touch	Carpentry Come Back	8/11/25	8/12/25
Lakeview Plumbing	Plumbing Finish	8/18/25	8/19/25
Westco Carpets	Carpet Install / Rubber Install	8/20/25	8/21/25
Forte Builders	Hardware Install	8/13/25	8/16/25
		8/20/25	8/20/25
		8/22/25	8/22/25
		8/25/25	8/25/25
JGC	Paint Touchup 1st trip 2nd trip	8/13/25	8/28/25