

	LOWE		
	AM	PM	Updated: 2/27/25
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	1/27/25	1/27/25
Anytime Services	Toilet Drop-off	1/27/25	1/27/25
All Cuts Concrete	Concrete Cutting	1/27/25	1/27/25
Builders FirstSource	Framing Materials Delivery	1/27/25	1/27/25
SDL Construction	Framing Labor	1/28/25	1/29/25
FJP Supply	Doors & Finish Ordered	1/31/25	1/31/25
Perform Heating	Heating & Gas Lines	1/30/25	1/31/25
Lakeview Plumbing	Plumbing Rough	1/30/25	1/31/25
JDC Electric	Electric Rough	2/3/25	2/6/25
Millgate Homes	Inspection 4-way	2/7/25	2/7/25
Hansen Insulation	Insulate	2/10/25	2/10/25
Millgate Homes	Inspection Re-4way & Insulation	2/11/25	2/11/25
Forte Builders	Concrete Patch	2/8/25	2/21/25
JP Drywall	Drywall Stock	2/11/25	2/11/25
JP Drywall	Drywall Hang	2/12/25	2/13/25
JP Drywall	Drywall Finish	2/14/25	2/21/25
Westco Carpets	Tile Floors	2/24/25	2/25/25
Westco Carpets	LVP or LVT	2/24/25	2/25/25
FJP Supply	Doors & Finish Delivery	2/25/25	2/25/25
Finishing Touch	Finish Carpentry	2/26/25	2/28/25
FJP Supply	Return Material	3/3/25	3/3/25
Caliber	Paint	3/10/25	3/14/25
JDC Electric	Electric Finish	3/17/25	3/18/25
swcabs	Cabinet Deliver Install	3/17/25	3/18/25
Artistic Granite	Countertop Measure Install	3/19/25	3/26/25
Designer Marble	Cultured Shower or Surround	3/17/25	3/17/25
Designer Marble	Shower Glass Measure Install	3/19/25	3/28/25
Finishing Touch	Carpentry Come Back	3/21/25	3/21/25
Lakeview Plumbing	Plumbing Finish	3/28/25	3/28/25
Westco Carpets	Carpet Install / Rubber Install	4/1/25	4/2/25
Forte Builders	Hardware Install	3/21/25	3/29/25
D Clyde Screen & Glass	Mirror Install	3/29/25	3/29/25
Bee Neat Cleaning	Clean and Vacuum	4/4/25	4/4/25
Millgate Homes	Inspection Final	4/8/25	4/8/25
Caliber	Paint Touchup 1st trip 2nd trip	4/1/25	4/8/25