

	ALLAN		
	AM	PM	Updated: 10/30/23
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	10/23/23	10/23/23
Anytime Services	Toilet Drop-off	10/23/23	10/23/23
All Cuts Concrete	Concrete Cutting	10/23/23	10/23/23
Builders FirstSource	Framing Materials Delivery	10/23/23	10/23/23
SDL Construction	Framing Labor	10/24/23	10/25/23
FJP Supply	Doors & Finish Ordered	10/26/23	10/26/23
Perform Heating	Heating & Gas Lines	10/26/23	10/26/23
Lakeview Plumbing	Plumbing Rough	10/26/23	10/27/23
JDC Electric	Electric Rough	10/27/23	10/31/23
Millgate Homes	Inspection 4-way	11/8/23	11/8/23
Hansen Insulation	Insulate	11/10/23	11/10/23
Millgate Homes	Inspection Re-4way & Insulation	11/13/23	11/13/23
Forte Builders	Concrete Patch	11/9/23	11/22/23
JP Drywall	Drywall Stock	11/13/23	11/13/23
JP Drywall	Drywall Hang	11/14/23	11/15/23
JP Drywall	Inspection Drywall	11/15/23	11/15/23
JP Drywall	Drywall Finish	11/16/23	11/24/23
Westco Carpets	Tile Floors	11/27/23	11/27/23
Westco Carpets	LVP or LVT	11/27/23	11/28/23
Forte Builders	Ramboard Floor Coverings	11/28/23	11/29/23
FJP Supply	Doors & Finish Delivery	11/29/23	11/29/23
Finishing Touch	Finish Carpentry	11/30/23	12/6/23
FJP Supply	Return Material	12/7/23	12/7/23
Caliber	Paint	12/11/23	12/15/23
JDC Electric	Electric Finish	12/19/23	12/20/23
CSW	Cabinet Deliver Install	12/19/23	12/20/23
Artistic Granite	Countertop Measure Install	12/21/23	12/27/23
Westco Carpets	Tile Shower Surround	11/27/23	11/30/23
Westco Carpets	Tile Backsplash Kitchen	12/29/23	12/29/23
Lakeview Plumbing	Plumbing Finish	1/2/24	1/2/24
Westco Carpets	Carpet Install / Rubber Install	1/2/24	1/3/24
Forte Builders	Hardware Install	12/29/23	12/30/23
D Clyde Screen & Glass	Mirror Install	12/29/23	12/29/23
Bee Neat Cleaning	Clean and Vacuum	1/2/24	1/2/24
Millgate Homes	Inspection Final	1/3/24	1/3/24
Caliber	Paint Touchup 1st trip 2nd trip	12/27/23	1/3/24