

	PARKER		
	AM	PM	Updated: 10/6/23
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	10/30/23	10/30/23
Anytime Services	Toilet Drop-off	10/30/23	10/30/23
All Cuts Concrete	Concrete Cutting	10/30/23	10/30/23
Builders FirstSource	Framing Materials Delivery	10/30/23	10/30/23
SDL Construction	Framing Labor	10/31/23	11/1/23
FJP Supply	Doors & Finish Ordered	11/2/23	11/2/23
Perform Heating	Heating & Gas Lines	11/3/23	11/6/23
Lakeview Plumbing	Plumbing Rough	11/6/23	11/8/23
JDC Electric	Electric Rough	11/7/23	11/10/23
Millgate Homes	Inspection 4-way	11/13/23	11/13/23
Hansen Insulation	Insulate	11/14/23	11/14/23
Millgate Homes	Inspection Re-4way & Insulation	11/15/23	11/15/23
Forte Builders	Concrete Patch	11/16/23	11/28/23
JP Drywall	Drywall Stock	11/15/23	11/15/23
JP Drywall	Drywall Hang	11/16/23	11/17/23
JP Drywall	Inspection Drywall	11/17/23	11/17/23
JP Drywall	Drywall Finish	11/20/23	11/29/23
Westco Carpets	LVP or LVT	11/30/23	12/4/23
Forte Builders	Ramboard Floor Coverings	12/4/23	12/4/23
FJP Supply	Doors & Finish Delivery	12/5/23	12/5/23
Finishing Touch	Finish Carpentry	12/6/23	12/11/23
FJP Supply	Return Material	12/12/23	12/12/23
Delueew	Paint	12/12/23	12/20/23
JDC Electric	Electric Finish	12/22/23	12/26/23
CSW	Cabinet Deliver Install	12/27/23	12/28/23
Artistic Granite	Countertop Measure Install	12/29/23	1/4/23
Designer Marble	Cultured Shower or Surround	12/27/23	12/29/23
Designer Marble	Shower Glass Measure Install	12/29/23	1/10/23
Lakeview Plumbing	Plumbing Finish	1/9/23	1/9/23
Westco Carpets	Carpet Install / Rubber Install	1/9/23	1/11/23
Forte Builders	Hardware Install	1/6/23	1/6/23
D Clyde Screen & Glass	Mirror Install	1/6/23	1/6/23
Bee Neat Cleaning	Clean and Vacuum	1/12/23	1/12/23
Millgate Homes	Inspection Final	1/15/23	1/15/23
Delueew	Paint Touchup 1st trip 2nd trip	1/8/23	1/15/23