Milloate
Homes

## **PETERSEN**

Homes	AM PM	Updated:	11/1/23
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	11/6/23	11/6/23
Anytime Services	Toilet Drop-off	11/6/23	11/6/23
Builders FirstSource	Framing Materials Delivery	11/6/23	11/6/23
SDL Construction	Demolition	11/7/23	11/7/23
SDL Construction	Framing Labor	11/7/23	11/8/23
FJP Supply	Doors & Finish Ordered	11/9/23	11/9/23
Perform Heating	Heating & Gas Lines	11/9/23	10/10/23
Lakeview Plumbing	Plumbing Rough	11/9/23	11/10/23
JDC Electric	Electric Rough	11/13/23	11/15/23
Reeds Built-Ins	Vacuum Ports	11/13/23	11/15/23
Millgate Homes	Inspection 4-way	11/16/23	11/16/23
Hansen Insulation	Insulate	11/17/23	11/17/23
Millgate Homes	Inspection Re-4way & Insulation	11/20/23	11/20/23
JP Drywall	Drywall Stock	11/20/23	11/20/23
JP Drywall	Drywall Hang	11/21/23	11/22/23
JP Drywall	Drywall Finish	11/27/23	12/4/23
Westco Carpets	Tile Floors	12/5/23	12/5/23
Westco Carpets	LVP or LVT	12/5/23	12/5/23
FJP Supply	Doors & Finish Delivery	12/13/23	12/13/23
Finishing Touch	Finish Carpentry	12/14/23	12/19/23
FJP Supply	Return Material	12/20/23	12/20/23
Caliber	Paint	12/26/23	1/3/24
JDC Electric	Electric Finish	1/5/24	1/8/24
CSW	Cabinet Deliver   Install	1/8/24	1/9/24
Artistic Granite	Countertop Measure   Install	1/10/24	1/17/24
Designer Marble	Cultured Shower or Surround	1/10/24	1/10/24
Lakeview Plumbing	Plumbing Finish	1/19/24	1/19/24
Westco Carpets	Carpet Install / Rubber Install	1/18/24	1/22/24
Forte Builders	Hardware Install	1/19/24	1/20/24
D Clyde Screen & Glass	Mirror Install	1/19/24	1/19/24
Bee Neat Cleaning	Clean and Vacuum	1/23/24	1/23/24
Millgate Homes	Inspection Final	1/24/24	1/24/24
Caliber	Paint Touchup 1st trip   2nd trip	1/17/24	1/24/24