

	ZENTNER		
	AM	PM	Updated: 8/24/23
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	8/21/23	8/21/23
Anytime Services	Toilet Drop-off	8/21/23	8/21/23
Builders FirstSource	Framing Materials Delivery	8/21/23	8/21/23
SDL Construction	Framing Labor	8/22/23	8/23/23
FJP Supply	Doors & Finish Ordered	8/24/23	8/24/23
Perform Heating	Heating & Gas Lines	8/23/23	8/23/23
Lakeview Plumbing	Plumbing Rough	8/24/23	8/25/23
JDC Electric	Electric Rough	8/28/23	8/30/23
Millgate Homes	Inspection 4-way	9/7/23	9/7/23
Hansen Insulation	Insulate	9/8/23	9/8/23
Millgate Homes	Inspection Re-4way & Insulation	9/11/23	9/11/23
JP Drywall	Drywall Stock	9/11/23	9/11/23
JP Drywall	Drywall Hang	9/12/23	9/12/23
JP Drywall	Drywall Finish	9/13/23	9/20/23
Westco Carpets	Tile Floors	9/21/23	9/22/23
Westco Carpets	LVP or LVT	9/21/23	9/25/23
Forte Builders	Ramboard Floor Coverings	9/23/23	9/23/23
FJP Supply	Doors & Finish Delivery	9/26/23	9/26/23
Finishing Touch	Finish Carpentry	9/27/23	9/28/23
FJP Supply	Return Material	9/29/23	9/29/23
Caliber	Paint	10/2/23	10/5/23
JDC Electric	Electric Finish	10/9/23	10/10/23
CSW	Cabinet Deliver   Install	10/9/23	10/10/23
Artistic Granite	Countertop Measure   Install	10/11/23	10/16/23
Designer Marble	Cultured Shower or Surround	10/13/23	10/13/23
Lakeview Plumbing	Plumbing Finish	10/17/23	10/17/23
Westco Carpets	Stair Carpet Install	10/13/23	10/13/23
Forte Builders	Hardware Install	10/14/23	10/14/23
D Clyde Screen & Glass	Mirror Install	10/14/23	10/14/23
Bee Neat Cleaning	Clean and Vacuum	10/18/23	10/18/23
Millgate Homes	Inspection Final	10/19/23	10/19/23
Caliber	Paint Touchup 1st trip   2nd trip	10/9/23	10/12/23