

	CRANKSHAW		
	AM	PM	Updated: 12/16/24
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	12/16/24	12/16/24
Anytime Services	Toilet Drop-off	12/16/24	12/16/24
All Cuts Concrete	Concrete Cutting	12/16/24	12/16/24
Builders FirstSource	Framing Materials Delivery	12/16/24	12/16/24
SDL Construction	Demolition	12/17/24	2/17/24
SDL Construction	Framing Labor	12/17/24	12/18/24
FJP Supply	Doors & Finish Ordered	12/19/24	12/19/24
Perform Heating	Heating & Gas Lines	12/18/24	12/19/24
Lakeview Plumbing	Plumbing Rough	12/19/24	12/20/24
JDC Electric	Electric Rough	12/19/24	12/31/24
Millgate Homes	Inspection 4-way	1/2/25	1/2/25
Hansen Insulation	Insulate	1/3/25	1/3/25
Millgate Homes	Inspection Re-4way & Insulation	1/6/25	1/6/25
Forte Builders	Concrete Patch	1/3/25	1/18/25
JP Drywall	Drywall Stock	1/7/25	1/7/25
JP Drywall	Drywall Hang	1/8/25	1/9/25
JP Drywall	Drywall Finish	1/10/25	1/20/25
Westco Carpets	Tile Floors	1/21/25	1/22/25
Westco Carpets	LVP or LVT	1/21/25	1/22/25
FJP Supply	Doors & Finish Delivery	1/22/25	1/22/25
Finishing Touch	Finish Carpentry	1/23/25	1/28/25
FJP Supply	Return Material	1/29/25	1/29/25
Delueew	Paint	1/29/25	2/5/25
JDC Electric	Electric Finish	2/10/25	2/11/25
Millgate Homes	Cabinet Deliver Install	2/10/25	2/11/25
Artistic Granite	Countertop Measure Install	2/12/25	2/18/25
Designer Marble	Cultured Shower or Surround	2/13/25	2/14/25
Lakeview Plumbing	Plumbing Finish	2/20/25	2/21/25
Westco Carpets	Carpet Install / Rubber Install	2/24/25	2/25/25
Forte Builders	Hardware Install	2/21/25	2/22/25
D Clyde Screen & Glass	Mirror Install	2/21/25	2/21/25
Bee Neat Cleaning	Clean and Vacuum	2/26/25	2/26/25
Millgate Homes	Inspection Final	2/27/25	2/27/26
Delueew	Paint Touchup 1st trip 2nd trip	2/20/25	2/27/25