

	DAVIS		
	AM	PM	Updated: 6/5/24
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	6/17/24	6/17/24
Anytime Services	Toilet Drop-off	6/17/24	6/17/24
Builders FirstSource	Framing Materials Delivery	6/17/24	6/17/24
SDL Construction	Framing Labor	6/18/24	6/19/24
FJP Supply	Doors & Finish Ordered	6/20/24	6/20/24
Perform Heating	Heating & Gas Lines	6/20/24	6/20/24
Lakeview Plumbing	Plumbing Rough	6/20/24	6/21/24
JDC Electric	Electric Rough	6/24/24	6/26/24
Millgate Homes	Inspection 4-way	6/27/24	6/27/24
Hansen Insulation	Insulate	6/28/24	6/28/24
Millgate Homes	Inspection Re-4way & Insulation	7/1/24	7/1/24
JP Drywall	Drywall Stock	7/1/24	7/1/24
JP Drywall	Drywall Hang	7/2/24	7/3/24
JP Drywall	Drywall Finish	7/5/24	7/13/24
Westco Carpets	Tile Floors	7/15/24	7/16/24
FJP Supply	Doors & Finish Delivery	7/16/24	7/16/24
Finishing Touch	Finish Carpentry	7/17/24	7/18/24
FJP Supply	Return Material	7/19/24	7/19/24
Delueew	Paint	7/22/24	7/26/24
JDC Electric	Electric Finish	7/29/24	7/29/24
Millgate Homes	Cabinet Deliver Install	7/16/24	7/17/24
Artistic Granite	Countertop Measure Install	7/18/24	7/29/24
Designer Marble	Cultured Shower or Surround	7/30/24	7/30/24
Lakeview Plumbing	Plumbing Finish	8/1/24	8/2/24
Westco Carpets	Carpet Install / Rubber Install	8/5/24	8/6/24
Forte Builders	Hardware Install	8/2/24	8/3/24
D Clyde Screen & Glass	Mirror Install	8/2/24	8/2/24
Bee Neat Cleaning	Clean and Vacuum	8/7/24	8/7/24
Millgate Homes	Inspection Final	8/8/24	8/8/24
Delueew	Paint Touchup 1st trip 2nd trip	8/1/24	8/8/24