

	JONES		
	AM	PM	Updated: 11/14/24
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	9/30/24	9/30/24
Anytime Services	Toilet Drop-off	9/30/24	9/30/24
Builders FirstSource	Framing Materials Delivery	9/30/24	9/30/24
SDL Construction	Framing Labor	10/1/24	10/2/24
FJP Supply	Doors & Finish Ordered	10/3/24	10/3/24
Perform Heating	Heating & Gas Lines	10/3/24	10/3/24
Lakeview Plumbing	Plumbing Rough	10/3/24	10/4/24
JDC Electric	Electric Rough	10/4/24	10/8/24
Millgate Homes	Inspection 4-way	10/9/24	10/9/24
Hansen Insulation	Insulate	10/10/24	10/10/24
Millgate Homes	Inspection Re-4way & Insulation	10/11/24	10/11/24
Forte Builders	Concrete Patch	10/12/24	10/23/24
JP Drywall	Drywall Stock	10/11/24	10/14/24
JP Drywall	Drywall Hang	10/14/24	10/15/24
JP Drywall	Drywall Finish	10/16/24	10/23/24
Westco Carpets	LVP or LVT	10/24/24	10/28/24
FJP Supply	Doors & Finish Delivery	10/29/24	10/29/24
Finishing Touch	Finish Carpentry	10/30/24	11/1/24
FJP Supply	Return Material	11/4/24	11/4/24
Caliber	Paint	11/7/24	11/14/24
JDC Electric	Electric Finish	12/3/24	12/4/24
Millgate Homes	Cabinet Deliver Install	11/14/24	11/15/24
Artistic Granite	Countertop Measure Install	11/18/24	11/25/24
Westco Carpets	Tile Backsplash Kitchen	11/26/24	12/2/24
Lakeview Plumbing	Plumbing Finish	12/3/24	12/4/24
Forte Builders	Hardware Install	11/22/24	11/30/24
Bee Neat Cleaning	Clean and Vacuum	12/4/24	12/4/24
Millgate Homes	Inspection Final	12/5/24	12/5/24
Caliber	Paint Touchup 1st trip 2nd trip	12/5/24	12/5/24