

	MEYER		
	AM	PM	Updated: 3/15/24
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	3/18/24	3/18/24
Anytime Services	Toilet Drop-off	3/18/24	3/18/24
All Cuts Concrete	Concrete Cutting	3/19/24	3/19/24
Builders FirstSource	Framing Materials Delivery	3/19/24	3/19/24
SDL Construction	Framing Labor	3/20/24	3/21/24
FJP Supply	Doors & Finish Ordered	3/22/24	3/22/24
Perform Heating	Heating & Gas Lines	3/21/24	3/22/24
Lakeview Plumbing	Plumbing Rough	3/22/24	3/25/24
JDC Electric	Electric Rough	3/25/24	3/27/24
Millgate Homes	Inspection 4-way	3/28/24	3/28/24
Hansen Insulation	Insulate	4/1/24	4/1/24
Millgate Homes	Inspection Re-4way & Insulation	4/2/24	4/2/24
Forte Builders	Concrete Patch	4/4/24	4/4/24
JP Drywall	Drywall Stock	4/2/24	4/2/24
JP Drywall	Drywall Hang	4/3/24	4/4/24
JP Drywall	Inspection Drywall	4/4/24	4/4/24
JP Drywall	Drywall Finish	4/5/24	4/13/24
Westco Carpets	Tile Floors	4/15/24	4/16/24
Westco Carpets	LVP or LVT	4/15/24	4/16/24
FJP Supply	Doors & Finish Delivery	4/15/24	4/15/24
Finishing Touch	Finish Carpentry	4/16/24	4/20/24
FJP Supply	Return Material	4/23/24	4/23/24
Caliber	Paint	4/22/24	4/26/24
JDC Electric	Electric Finish	4/30/24	5/1/24
Millgate Homes	Cabinet Deliver Install	5/2/24	5/3/24
Artistic Granite	Countertop Measure Install	5/6/24	5/14/24
Designer Marble	Cultured Shower or Surround	5/8/24	5/9/24
Designer Marble	Shower Glass Measure Install	5/10/24	5/24/24
Lakeview Plumbing	Plumbing Finish	5/16/24	5/17/24
Westco Carpets	Carpet Install / Rubber Install	5/20/24	5/21/24
Forte Builders	Hardware Install	5/17/24	5/17/24
D Clyde Screen & Glass	Mirror Install	5/17/24	5/17/24
Bee Neat Cleaning	Clean and Vacuum	5/22/24	5/22/24
Millgate Homes	Inspection Final	5/23/24	5/23/24
Caliber	Paint Touchup 1st trip 2nd trip	5/16/24	5/23/24