

	PRINCE		
	AM	PM	Updated: 3/14/24
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	4/8/24	4/8/24
Anytime Services	Toilet Drop-off	4/8/24	4/8/24
Builders FirstSource	Framing Materials Delivery	4/8/24	4/8/24
SDL Construction	Framing Labor	4/9/24	4/10/24
FJP Supply	Doors & Finish Ordered	4/11/24	4/11/24
Perform Heating	Heating & Gas Lines	4/10/24	4/11/24
Lakeview Plumbing	Plumbing Rough	4/11/24	4/12/24
JDC Electric	Electric Rough	4/15/24	4/17/24
Millgate Homes	Inspection 4-way	4/17/24	4/17/24
Hansen Insulation	Insulate	4/19/24	4/19/24
Millgate Homes	Inspection Re-4way & Insulation	4/22/24	4/22/24
JP Drywall	Drywall Stock	4/22/24	4/22/24
JP Drywall	Drywall Hang	4/22/24	4/23/24
JP Drywall	Inspection Drywall	4/23/24	4/23/24
JP Drywall	Drywall Finish	4/24/24	5/1/24
Westco Carpets	Tile Floors	5/2/24	5/3/24
Westco Carpets	LVP or LVT	5/2/24	5/3/24
FJP Supply	Doors & Finish Delivery	5/6/24	5/6/24
Finishing Touch	Finish Carpentry	5/7/24	5/9/24
FJP Supply	Return Material	5/13/24	5/13/24
Caliber	Paint	5/13/24	5/16/24
JDC Electric	Electric Finish	5/21/24	5/22/24
Millgate Homes	Cabinet Deliver Install	5/22/24	5/23/24
Artistic Granite	Countertop Measure Install	5/24/24	5/30/24
Designer Marble	Cultured Shower or Surround	5/21/24	5/22/24
Lakeview Plumbing	Plumbing Finish	6/4/24	6/4/24
Westco Carpets	Carpet Install / Rubber Install	6/4/24	6/5/24
Forte Builders	Hardware Install	5/31/24	6/1/24
D Clyde Screen & Glass	Mirror Install	6/4/24	6/4/24
Bee Neat Cleaning	Clean and Vacuum	6/6/24	6/6/24
Millgate Homes	Inspection Final	6/10/24	6/10/24
Caliber	Paint Touchup 1st trip 2nd trip	6/3/24	6/10/24