

	RAWLINS		
	AM	PM	Updated: 12/15/23
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	1/8/24	1/8/24
Anytime Services	Toilet Drop-off	1/8/24	1/8/24
All Cuts Concrete	Concrete Cutting	1/8/24	1/8/24
Builders FirstSource	Framing Materials Delivery	1/8/24	1/8/24
SDL Construction	Framing Labor	1/9/24	1/10/24
FJP Supply	Doors & Finish Ordered	1/12/24	1/12/24
Perform Heating	Heating & Gas Lines	1/11/24	1/11/24
Lakeview Plumbing	Plumbing Rough	1/11/24	1/12/24
Alpine Fireplaes	Fireplace Install Clean-start	1/15/24	2/28/24
JDC Electric	Electric Rough	1/15/24	1/17/24
Millgate Homes	Inspection 4-way	1/18/24	1/18/24
Hansen Insulation	Insulate	1/19/22	1/19/22
Millgate Homes	Inspection Re-4way & Insulation	1/22/24	1/22/24
Forte Builders	Concrete Patch	1/19/24	2/27/24
JP Drywall	Drywall Stock	1/22/24	1/22/24
JP Drywall	Drywall Hang	1/23/24	1/24/24
JP Drywall	Drywall Finish	1/25/24	2/2/24
Westco Carpets	Tile Floors	2/5/24	2/6/24
Westco Carpets	LVP or LVT	2/5/24	2/6/24
FJP Supply	Doors & Finish Delivery	2/6/24	2/6/24
Finishing Touch	Finish Carpentry	2/7/24	2/10/24
FJP Supply	Return Material	2/12/24	2/12/24
Delueew	Paint	2/12/24	2/19/24
JDC Electric	Electric Finish	2/20/24	2/21/24
Millgate Homes	Cabinet Deliver Install	2/20/24	2/21/24
Artistic Granite	Countertop Measure Install	2/22/24	2/28/24
Designer Marble	Cultured Shower or Surround	2/26/24	2/26/24
Designer Marble	Shower Glass Measure Install	2/27/24	3/8/24
Costa Masonry	Fireplace Rock	2/5/24	2/6/24
Lakeview Plumbing	Plumbing Finish	3/5/24	3/5/24
Westco Carpets	Carpet Install / Rubber Install	3/4/24	3/5/24
Forte Builders	Hardware Install	3/1/24	3/2/24
D Clyde Screen & Glass	Mirror Install	3/2/24	3/2/24
Bee Neat Cleaning	Clean and Vacuum	3/6/24	3/6/24
Millgate Homes	Inspection Final	3/7/24	3/7/24
Delueew	Paint Touchup 1st trip 2nd trip	2/28/24	3/7/24