


|  | STEVENSON                         |            |                  |
|---|-----------------------------------|------------|------------------|
|   | AM                                | PM         | Updated: 10/3/24 |
| CONTRACTOR  | TASK                              | Start Date | Finish Date      |
| Bear Services   | Dumpster Drop-off                 | 10/21/24   | 10/21/24         |
| Anytime Services  | Toilet Drop-off                   | 10/21/24   | 10/21/24         |
|   |                                   |            |                  |
| Builders FirstSource  | Framing Materials Delivery        | 10/21/24   | 10/21/24         |
|   |                                   |            |                  |
| SDL Construction  | Framing Labor                     | 10/22/24   | 10/23/24         |
| FJP Supply  | Doors & Finish Ordered            | 10/24/24   | 10/24/24         |
| Perform Heating   | Heating & Gas Lines               | 10/24/24   | 10/24/24         |
| Lakeview Plumbing   | Plumbing Rough                    | 10/24/24   | 10/25/24         |
|   |                                   |            |                  |
| JDC Electric  | Electric Rough                    | 10/28/24   | 10/30/24         |
|   |                                   |            |                  |
| Millgate Homes  | Inspection 4-way                  | 10/31/24   | 10/31/24         |
| Hansen Insulation   | Insulate                          | 11/1/24    | 11/1/24          |
| Millgate Homes  | Inspection Re-4way & Insulation   | 11/4/24    | 11/4/24          |
|   |                                   |            |                  |
| JP Drywall  | Drywall Stock                     | 11/4/24    | 11/4/24          |
| JP Drywall  | Drywall Hang                      | 11/5/24    | 11/6/24          |
| JP Drywall  | Inspection Drywall                | 11/6/24    | 11/6/24          |
| JP Drywall  | Drywall Finish                    | 11/6/24    | 11/13/24         |
| Westco Carpets  | Tile Floors                       | 11/14/24   | 11/5/24          |
|   |                                   |            |                  |
|   |                                   |            |                  |
| FJP Supply  | Doors & Finish Delivery           | 11/15/24   | 11/15/24         |
| Finishing Touch   | Finish Carpentry                  | 11/18/24   | 11/20/24         |
| FJP Supply  | Return Material                   | 11/21/24   | 11/21/24         |
| Delueew   | Paint                             | 11/22/24   | 11/29/24         |
| JDC Electric  | Electric Finish                   | 12/2/24    | 12/3/24          |
| Millgate Homes  | Cabinet Deliver   Install         | 11/15/24   | 11/18/24         |
| Artistic Granite  | Countertop Measure   Install      | 11/19/24   | 12/3/24          |
|   |                                   |            |                  |
| Designer Marble   | Cultured Shower or Surround       | 12/3/24    | 12/3/24          |
|   |                                   |            |                  |
|   |                                   |            |                  |
|   |                                   |            |                  |
|   |                                   |            |                  |
| Lakeview Plumbing   | Plumbing Finish                   | 12/5/24    | 12/6/24          |
| Westco Carpets  | Carpet Install / Rubber Install   | 12/9/24    | 12/10/24         |
| Forte Builders  | Hardware Install                  | 12/6/24    | 12/7/24          |
| D Clyde Screen & Glass  | Mirror Install                    | 12/10/24   | 12/10/24         |
| Bee Neat Cleaning   | Clean and Vacuum                  | 12/11/24   | 12/11/24         |
| Millgate Homes  | Inspection Final                  | 12/12/24   | 12/12/24         |
| Delueew   | Paint Touchup 1st trip   2nd trip | 12/5/24    | 12/12/24         |