

	WALKER		
	AM	PM	Updated: 11/14/24
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	9/9/24	9/9/24
Anytime Services	Toilet Drop-off	9/9/24	9/9/24
All Cuts Concrete	Concrete Cutting	9/9/24	9/9/24
Builders FirstSource	Framing Materials Delivery	9/9/24	9/9/24
SDL Construction	Demolition	9/10/24	9/10/24
SDL Construction	Framing Labor	9/10/24	9/13/24
FJP Supply	Doors & Finish Ordered	9/16/24	9/16/24
Perform Heating	Heating & Gas Lines	9/13/24	9/16/24
Lakeview Plumbing	Plumbing Rough	9/16/24	9/18/24
JDC Electric	Electric Rough	9/18/24	9/23/24
Millgate Homes	Inspection 4-way	9/24/24	9/24/24
Hansen Insulation	Insulate	9/26/24	9/26/24
Millgate Homes	Inspection Re-4way & Insulation	9/27/24	9/27/24
Forte Builders	Concrete Patch	9/25/24	10/7/24
JP Drywall	Drywall Stock	9/27/24	9/27/24
JP Drywall	Drywall Hang	9/30/24	10/1/24
JP Drywall	Drywall Finish	10/2/24	10/9/24
Westco Carpets	Tile Floors	10/10/24	10/11/24
Westco Carpets	LVP or LVT	10/10/24	10/14/24
FJP Supply	Doors & Finish Delivery	10/15/24	10/15/24
Finishing Touch	Finish Carpentry	10/16/24	10/28/24
FJP Supply	Return Material	10/29/24	10/29/24
Delueew	Paint	11/5/24	11/20/24
JDC Electric	Electric Finish	11/25/24	11/26/24
Millgate Homes	Cabinet Deliver Install	11/21/24	11/22/24
Artistic Granite	Countertop Measure Install	11/12/24	12/4/24
Designer Marble	Shower Glass Measure Install	10/28/24	11/21/24
Westco Carpets	Rubber Install	12/2/24	12/3/24
Finishing Touch	Carpentry Come Back	12/4/24	12/6/24
Artistic Granite	Granite Backsplash Kitchen	12/4/24	12/4/24
Lakeview Plumbing	Plumbing Finish	12/5/24	12/6/24
Westco Carpets	Carpet Install	12/9/24	12/11/24
Forte Builders	Hardware Install	12/6/24	12/7/24
Bee Neat Cleaning	Clean and Vacuum	12/12/24	12/13/24
Millgate Homes	Inspection Final	12/16/24	12/16/24
Delueew	Paint Touchup 1st trip 2nd trip	12/9/24	12/16/24