

	WYFFELS		
	AM	PM	Updated: 3/14/24
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	4/1/24	4/1/24
Anytime Services	Toilet Drop-off	4/1/24	4/1/24
All Cuts Concrete	Concrete Cutting	4/1/24	4/1/24
Builders FirstSource	Framing Materials Delivery	4/1/24	4/1/24
SDL Construction	Framing Labor	4/2/24	4/4/24
FJP Supply	Doors & Finish Ordered	4/8/24	4/8/24
Perform Heating	Heating & Gas Lines	4/4/24	4/5/24
Lakeview Plumbing	Plumbing Rough	4/5/24	4/8/24
JDC Electric	Electric Rough	4/8/24	4/10/24
Millgate Homes	Inspection 4-way	4/11/24	4/11/24
Hansen Insulation	Insulate	4/12/24	4/12/24
Millgate Homes	Inspection Re-4way & Insulation	4/15/24	4/15/24
Forte Builders	Concrete Patch	4/13/24	4/27/24
JP Drywall	Drywall Stock	4/15/24	4/15/24
JP Drywall	Drywall Hang	4/16/24	4/17/24
JP Drywall	Inspection Drywall	4/17/24	4/17/24
JP Drywall	Drywall Finish	4/18/24	4/26/24
Westco Carpets	Tile Floors	4/29/24	4/30/24
Westco Carpets	LVP or LVT	4/29/24	4/30/24
FJP Supply	Doors & Finish Delivery	4/29/24	4/29/24
Finishing Touch	Finish Carpentry	5/1/24	5/4/24
FJP Supply	Return Material	5/7/24	5/7/24
Delueew	Paint	5/6/24	5/13/24
JDC Electric	Electric Finish	5/14/24	5/15/24
Millgate Homes	Cabinet Deliver Install	5/14/24	5/16/24
Artistic Granite	Countertop Measure Install	5/16/24	5/24/24
Designer Marble	Cultured Shower or Surround	5/22/24	5/23/24
Designer Marble	Shower Glass Measure Install	5/24/24	6/6/24
Finishing Touch	Carpentry Come Back	5/28/24	5/30/24
Lakeview Plumbing	Plumbing Finish	5/27/24	5/28/24
Westco Carpets	Carpet Install / Rubber Install	5/30/24	5/31/24
Forte Builders	Hardware Install	5/24/24	5/25/24
D Clyde Screen & Glass	Mirror Install	5/31/24	5/31/24
Bee Neat Cleaning	Clean and Vacuum	6/3/24	6/3/24
Millgate Homes	Inspection Final	6/4/24	6/4/24
Delueew	Paint Touchup 1st trip 2nd trip	5/28/24	6/4/24