

	ENGBRETSON		
	AM	PM	Updated: 5/16/25
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	6/2/25	6/2/25
Anytime Services	Toilet Drop-off	6/2/25	6/2/25
All Cuts Concrete	Concrete Cutting	6/2/25	6/2/25
Builders FirstSource	Framing Materials Delivery	6/2/25	6/2/25
SDL Construction	Framing Labor	6/3/25	6/4/25
FJP Supply	Doors & Finish Ordered	6/5/25	6/5/25
Perform Heating	Heating & Gas Lines	6/5/25	6/6/25
Lakeview Plumbing	Plumbing Rough	6/5/25	6/6/25
JDC Electric	Electric Rough	6/9/25	6/11/25
Millgate Homes	Inspection 4-way	6/12/25	6/12/25
Hansen Insulation	Insulate	6/13/25	6/13/25
Millgate Homes	Inspection Re-4way & Insulation	6/16/25	6/16/25
Forte Builders	Concrete Patch	6/13/25	6/23/25
JP Drywall	Drywall Stock	6/16/25	6/16/25
JP Drywall	Drywall Hang	6/16/25	6/18/25
JP Drywall	Drywall Finish	6/19/25	6/27/25
Westco Carpets	LVP or LVT	6/30/25	7/1/25
FJP Supply	Doors & Finish Delivery	6/30/25	6/30/25
Finishing Touch	Finish Carpentry	7/1/25	7/7/25
FJP Supply	Return Material	7/8/25	7/8/25
Delueew	Paint	7/8/25	7/14/25
JDC Electric	Electric Finish	7/15/25	7/16/25
swcabs	Cabinet Deliver Install	6/30/25	6/30/25
Artistic Granite	Countertop Measure Install	7/2/25	7/9/25
Designer Marble	Cultured Shower or Surround	7/16/25	7/16/25
Lakeview Plumbing	Plumbing Finish	7/21/25	7/21/25
Delueew	Concrete floor stain	7/22/25	7/25/25
Forte Builders	Hardware Install	7/19/25	7/19/25
D Clyde Screen & Glass	Mirror Install	7/15/25	7/15/25
Bee Neat Cleaning	Clean and Vacuum	7/28/25	7/28/25
Millgate Homes	Inspection Final	7/29/25	7/29/25
Delueew	Paint Touchup 1st trip 2nd trip	7/22/25	7/29/25