

	MILNE		
	AM	PM	Updated: 3/21/25
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	2/24/25	2/24/25
Anytime Services	Toilet Drop-off	2/24/25	2/24/25
All Cuts Concrete	Concrete Cutting (including cores)	2/24/25	2/24/25
Builders FirstSource	Framing Materials Delivery	2/24/25	2/24/25
Hansen Insulation	ISO Foam ceiling	2/21/25	2/21/25
SDL Construction	Framing Labor	2/25/25	2/28/25
FJP Supply	Doors & Finish Ordered	3/3/25	3/3/25
Homeowner	Heating & Gas Lines	3/3/25	3/4/25
Lakeview Plumbing	Plumbing Rough	3/5/25	3/7/25
JDC Electric	Electric Rough	3/10/25	3/13/25
Millgate Homes	Inspection 4-way	3/14/25	3/14/25
Hansen Insulation	Insulate	3/17/25	3/17/25
Millgate Homes	Inspection Re-4way & Insulation	3/18/25	3/18/25
Forte Builders	Concrete Patch	3/15/25	3/15/25
JP Drywall	Drywall Stock	3/19/25	3/19/25
JP Drywall	Drywall Hang	3/20/25	3/21/25
JP Drywall	Drywall Finish	3/24/25	4/9/25
Westco Carpets	LVP or LVT	4/14/25	4/16/25
FJP Supply	Doors & Finish Delivery	4/17/25	4/17/25
Finishing Touch	Finish Carpentry	4/18/25	4/22/25
FJP Supply	Return Material	4/23/25	4/23/25
Delueew	Paint	4/23/25	4/29/25
JDC Electric	Electric Finish	4/30/25	5/1/25
swcabs	Cabinet Deliver Install	5/1/25	5/2/25
Artistic Granite	Countertop Measure Install	5/5/25	5/12/25
Designer Marble	Cultured Shower or Surround	5/6/25	5/7/25
Designer Marble	Shower Glass Measure Install	5/8/25	5/16/25
Finishing Touch	Carpentry Come Back	5/9/25	5/9/25
Westco Carpets	Tile Backsplash Kitchen	5/15/25	5/16/25
Lakeview Plumbing	Plumbing Finish	5/19/25	5/20/25
Westco Carpets	Carpet Install	5/21/25	5/22/25
Forte Builders	Hardware Install	5/16/25	5/17/25
D Clyde Screen & Glass	Mirror Install	5/2/25	5/2/25
Bee Neat Cleaning	Clean and Vacuum	5/23/25	5/23/25
Millgate Homes	Inspection Final	5/27/25	5/27/25
Delueew	Paint Touchup 1st trip 2nd trip	5/16/25	5/27/25