

	RICKEY		
	AM	PM	Updated: 3/21/25
CONTRACTOR	TASK	Start Date	Finish Date
Bear Services	Dumpster Drop-off	3/3/25	3/3/25
Anytime Services	Toilet Drop-off	3/3/25	3/3/25
All Cuts Concrete	Concrete Cutting	3/3/25	3/3/25
Builders FirstSource	Framing Materials Delivery	3/3/25	3/3/25
SDL Construction	Framing Labor	3/4/25	3/5/25
FJP Supply	Doors & Finish Ordered	3/7/25	3/7/25
Perform Heating	Heating & Gas Lines	3/6/25	3/7/25
Lakeview Plumbing	Plumbing Rough	3/10/25	3/11/25
JDC Electric	Electric Rough	3/13/25	3/18/25
Millgate Homes	Inspection 4-way	3/19/25	3/19/25
Hansen Insulation	Insulate	3/20/25	3/20/25
Millgate Homes	Inspection Re-4way & Insulation	3/21/25	3/21/25
Forte Builders	Concrete Patch	3/22/25	4/3/25
JP Drywall	Drywall Stock	3/24/25	3/24/25
JP Drywall	Drywall Hang	3/24/25	3/25/25
JP Drywall	Drywall Finish	3/26/25	4/7/25
Westco Carpets	LVP or LVT	4/8/25	4/11/25
FJP Supply	Doors & Finish Delivery	4/11/25	4/11/25
Finishing Touch	Finish Carpentry	4/14/25	4/16/25
FJP Supply	Return Material	4/17/25	4/17/25
Caliber	Paint	4/17/25	4/24/25
JDC Electric	Electric Finish	4/25/25	4/28/25
swcabs	Cabinet Deliver Install	4/28/25	4/29/25
Artistic Granite	Countertop Measure Install	4/30/25	5/6/25
Designer Marble	Cultured Shower or Surround	4/28/25	4/29/25
Designer Marble	Shower Glass Measure Install	4/30/25	5/9/25
Finishing Touch	Carpentry Come Back	4/30/25	5/1/25
Lakeview Plumbing	Plumbing Finish	5/6/25	5/8/25
Forte Builders	Hardware Install	5/3/25	5/10/25
D Clyde Screen & Glass	Mirror Install	5/9/25	5/9/25
Bee Neat Cleaning	Clean and Vacuum	5/8/25	5/9/25
Millgate Homes	Inspection Final	5/12/25	5/12/25
Caliber	Paint Touchup 1st trip 2nd trip	5/5/25	5/12/25